

McFleshman's Brewing Co. Construction Schedule

9/18/17

	point	person	task	note	start date	duration	completion	% complete
2 SITE PREP /DEMO	2A	mike jackman	demo level 1		Fri, Apr 14	55	Thu, Jun 8	100
	2B	bobby fleshman	backfill walls w/concrete		Thu, Jun 1	6	Wed, Jun 7	100
	2C	mike jackman	demo level 2		Fri, Jun 9	6	Thu, Jun 15	95
	2D	mike jackman	remove overhead/protect panel		Fri, Jun 16	2	Sun, Jun 18	100
	2E	bobby fleshman	prep for excavation		Thu, Jun 8	5	Tue, Jun 13	100
	2F	mike jackman	remove windows		Fri, Sep 15	12	Wed, Sep 27	15
3 UTILITIES	3A	bill rathsack	street permit		Thu, Jun 1	33	Tue, Jul 4	100
	3B	bill rathsack	6" main		Wed, Jul 5	10	Sat, Jul 15	100
	3C	bill rathsack	sanitary		Wed, Jul 5	10	Sat, Jul 15	100
	3D	bill rathsack	storm		Wed, Jul 5	10	Sat, Jul 15	100
	3E	joe-palisades	gas service		Thu, Jun 8	7	Thu, Jun 15	100
4 EXCAVATION /FOUNDATION	4A	tom-allstar	remove second level		Mon, Jun 19	6	Sun, Jun 25	100
	4B	tom-allstar	cut (4) openings in masonry		Fri, Aug 25	6	Thu, Aug 31	85
	4C	tom-allstar	remove 1st level concrete		Mon, Jun 26	12	Sat, Jul 8	100
	4D	frederickson	pour 1st level concrete		Fri, Aug 4	10	Mon, Aug 14	100
	4E	frederickson	pour 2nd level concrete		Thu, Oct 12	4	Mon, Oct 16	0
	4F	milller	reduce overhead door width	reduce overhead to 8'	Fri, Aug 25	5	Wed, Aug 30	10
	4G	milller	doors/chimney/repairs		Thu, Aug 31	7	Thu, Sep 7	0
5 PLUMBING	5A	kody-bestdefense	fire suppression		Thu, Aug 24	60	Mon, Oct 23	20
	5B	lenny-salm	1st floor drains rough-in		Mon, Jul 24	10	Thu, Aug 3	100
	5C	lenny-salm	2nd floor drains rough-in		Sun, Sep 3	4	Thu, Sep 7	0
	5D	lenny-salm	water rough in		Mon, Oct 9	3	Thu, Oct 12	0
	5E	lenny-salm	install water heater		Mon, Oct 30	2	Wed, Nov 1	0
	5F	lenny-salm	fixtures / finish connections		Mon, Oct 30	7	Mon, Nov 6	0
6 ELECTRICAL	6A	jessie-bissing	pull wires 1st floor		Mon, Nov 6	7	Mon, Nov 13	10
	6B	jessie-bissing	pull wires 2nd floor		Mon, Oct 9	7	Mon, Oct 16	0
	6C	jessie-bissing	finish 1st floor		Mon, Oct 30	8	Tue, Nov 7	0
	6D	jessie-bissing	light fixtures 1st floor		Fri, Dec 22	9	Sun, Dec 31	0
	6E	jessie-bissing	finish 2nd floor		Mon, Oct 30	9	Wed, Nov 8	0
7 HVAC	7A	joe-palisades	install RTUs		Tue, Oct 10	3	Fri, Oct 13	10
	7B	jeff fogle	gas lines		Mon, Oct 16	6	Sun, Oct 22	0
	7C	joe-palisades	duct work 1st floor		Sun, Oct 1	14	Sun, Oct 15	0
	7D	joe-palisades	duct work 2nd floor		Mon, Oct 16	10	Thu, Oct 26	0
	7E	joe-palisades	finish hvac 1st floor		Mon, Oct 30	8	Tue, Nov 7	0
	7F	joe-palisades	finish hvac 2nd floor		Mon, Oct 30	9	Wed, Nov 8	0
8 STEEL	8A	jeff fogle	drains		Wed, Jul 5	35	Wed, Aug 9	30
	8B	jeff fogle	production W steel/posts		Thu, Aug 24	45	Sun, Oct 8	20
	8C	jeff fogle	production stairs		Mon, Oct 9	7	Mon, Oct 16	0
	8D	jeff fogle	south stairs		Tue, Oct 17	12	Sun, Oct 29	0
	8E	jeff fogle	bar mezzanine		Thu, Aug 24	7	Thu, Aug 31	30
	8F	tom-allstar	deck steel		Mon, Oct 9	2	Wed, Oct 11	0
9 ROUGH FRAME /DRYWALL	9A	mike jackman	ply 2nd level		Fri, Jun 30	14	Fri, Jul 14	100
	9B	mike jackman	walls 1st floor		Mon, Oct 9	25	Fri, Nov 3	25
	9C	mike jackman	walls 2nd floor		Thu, Sep 28	10	Sun, Oct 8	15
	9D	mike jackman	brace RTUs		Fri, Jul 21	18	Tue, Aug 8	20
	9E	mike jackman	drywall walls 1st floor		Mon, Oct 23	6	Sun, Oct 29	0
	9F	mike jackman	drywall walls 2nd floor		Mon, Oct 23	6	Sun, Oct 29	0
	9G	mike jackman	drywall ceilings as required		Mon, Oct 23	6	Sun, Oct 29	0
10 WINDOWS /DOORS	10A	dave-tricity	window order		Fri, Aug 25	50	Sat, Oct 14	15
	10B	dave-tricity	window install		Mon, Oct 16	7	Mon, Oct 23	0
	10C	bobby fleshman	(5) exit doors	not inc. front glass doors	Fri, Sep 15	18	Tue, Oct 3	0
	10D	bobby fleshman	(3) interior metal doors		Mon, Oct 30	6	Sun, Nov 5	0
	10E	bobby fleshman	(16?) interior solid wood		Mon, Nov 6	6	Sun, Nov 12	0
	10F	overhead	8' (wide) x 10' overhead	include opener	Tue, Oct 17	5	Sun, Oct 22	0
11 INSULATION	11A	sean-comfortpro	r22 in walls?		Mon, Oct 16	5	Sat, Oct 21	0
	11B	sean-comfortpro	12" in attic?		Tue, Oct 10	5	Sun, Oct 15	0
12 FINISH	12A	shawn-kagetec	tile		Mon, Oct 16	7	Mon, Oct 23	0
	12B	dan - protective coatings	epoxy/sealant		Mon, Nov 6	10	Thu, Nov 16	0
	12C	bobby fleshman	drywall tape/smoothcoat		Mon, Nov 13	7	Mon, Nov 20	0
	12D	mike jackman	front bar		Mon, Oct 30	10	Thu, Nov 9	0
	12E	mike jackman	trimwork 1st floor		Fri, Nov 10	9	Sun, Nov 19	0
	12F	mike jackman	trimwork 2nd floor		Mon, Nov 20	7	Mon, Nov 27	0
	12G	bobby fleshman	paint walls		Tue, Nov 28	12	Sun, Dec 10	0
	12H	bobby fleshman	wood stain		Mon, Dec 11	10	Thu, Dec 21	0
13 BREWERY UTILITIES	13A	phil-thermastore	glycol chiller		Tue, Oct 17	7	Tue, Oct 24	0
	13B	jeff fogle	glycol tank/pumps/controls		Tue, Oct 17	12	Sun, Oct 29	0
	13C	jeff fogle	glycol piping		Mon, Oct 30	11	Fri, Nov 10	0
	13D	bruce ames	steam boiler		Tue, Oct 24	7	Tue, Oct 31	0
	13E	jeff fogle	steam piping		Mon, Nov 13	12	Sat, Nov 25	0
	13F	jeff fogle	brewhouse connections		Mon, Nov 27	12	Sat, Dec 9	0
14 BREWERY EQUIPMENT	14A	jeff fogle	tank install		Mon, Dec 11	14	Mon, Dec 25	0
	14B	jeff fogle	build open fermenter		Tue, Dec 26	12	Sun, Jan 7	0
	14C	bobby fleshman	open fermenter room		Tue, Aug 15	15	Wed, Aug 30	40
	14D	bobby fleshman	firkin room/1st floor cooler		Fri, Nov 17	15	Sat, Dec 2	0
	14E	bobby fleshman	cooler 2nd floor		Fri, Nov 17	6	Thu, Nov 23	0
	14F	bobby fleshman	mill room		Fri, Nov 24	6	Thu, Nov 30	0
	14G	jeff fogle	tank glycol connections		Mon, Jan 8	5	Sat, Jan 13	0
	14B	chad-QTS	horizontal tanks		Mon, Jan 15	150	Thu, Jun 14	0
14C	chad-QTS	brite tank		Mon, Jan 15	150	Thu, Jun 14	0	